

Equipment Commissioning Form - XVENT

Product type indicated on the nameplate:

Product Serial Number:

Date of commissioning:

Location/Address where the facility is operated

.....

Purchase invoice number.....

Invoice Issue Date.....

The company that installed and commissioned the equipment

Installation type

- Family house Production hall / industrial building
- Apartment building Office / Public Building
- Other:

Before putting the equipment into operation, the following has been checked:

1. Airflow and piping system

- Air intake and exhaust vents are completely permeable
- There is no visible blockage in the pipes (construction dirt, insulation, covers)
- The piping system is installed according to the project documentation
- Excessive bends or sharp transitions causing significant pressure drops are not present
- Outdoor grilles/end caps are clean and obstructed

2. Filters

- Filters are installed correctly
- Filters are clean (not clogged or dirty)

Číslo dokumentu:	R-901-0076	Vypracoval:	Černík	Stránka 1 z 3
Platnost od:	15.04.2026	Schválil:	Kmoníček	

The correct type of filters is applied

3. Installing the Unit

The unit is installed in the correct position

The unit is firmly fixed

The unit is not subjected to abnormal external vibrations

4. Condensate and humidity conditions

The condensate drain is properly connected and functional

There is no standing water inside the unit

A condensate drain siphon is installed

The unit is not exposed to excessive or uncontrolled humidity/salinity

5. Electrical connection and control

Proper power supply (voltage/frequency) connected

The protective conductor (ground) is properly connected

6. Operating conditions

The unit operates within the expected airflow range

There are no abnormal pressure conditions in the system

Fans run smoothly without excessive vibration

No unusual noise is detected during operation

7. Transport and handling control

No mechanical damage is visible on the unit

The unit has not been subjected to impact during transportation or installation

8. Final functional check

The direction of the airflow is correct (inlet / exhaust)

The system responds correctly to control settings

The overall operation is stable

Číslo dokumentu:	R-901-0076	Vypracoval:	Černík	Stránka 2 z 3
Platnost od:	15.04.2026	Schválil:	Kmoníček	

9. Other notes and photos

.....
.....
.....
.....
.....
.....

Filled in – name and surname:

Position:

Company:

Date:

Caption:

Číslo dokumentu:	R-901-0076	Vypracoval:	Černík	Stránka 3 z 3
Platnost od:	15.04.2026	Schválil:	Kmoníček	